

DETAILED EXECUTION GRAPH WITH THE MAIN WORKS FOR STATIONS AND TRAFFIC SECTIONS
OF THE RAILWAY LINE BRAȘOV - SIGHIȘOARA

VÂNĂTORI STATION
KM 271+241 - KM 273+481

CRT NO.	CATEGORIES OF WORKS	DURATION (DAYS)	DURATION (MONTHS)																																																											
			YEAR I												YEAR II												YEAR III												YEAR IV												YEAR V											
			I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII				
	Execution of Vânători variant km 267+920-271+654 up to the intersection with the existing double track, except for the zone of intersection with the existing track Vânători - Odorhei, including the new designed track Vanători-Odorhei	540																																																												
Track I	Unmounting and moving CED cables on the site unaffected by works	30																																																												
	Unmonting the crossovers between the direct tracks, X end and Y end	30																																																												
	Execution of culverts - 3 pieces in closing on Track I and at the shelter of the temporary bridges on Track II, including the embankment works	120																																																												
	Rehabilitation of Track I, direct track II and the deviation track 1, wide platform associated to track I, pedestrian tunnel Track I (LC1 + Embankments + Superstructure+ LC 2) including the execution of the equipment track, Y end and the safety track	120																																																												
	Linking the designed Odorhei track to track 1, Vânători Station and to the existing track	30																																																												
	Linking the existing Track I to the designed Track I of Vânători variant	30																																																												
	Construction of the passenger building platform, wide platform associated to Track I, pedestrian tunnel Track I, canopies and new Station building, access roads and Station square	270																																																												
Track II	Closing of track II and rehabilitation of direct track III and deviation track 4 and the railway turnouts associated to tracks III, 4 (Embankments + Superstructure + LC2), including linking the track II with the designed track II on Vânători variant	150																																																												
	Construction of the wide platform between tracks III-4, pedestrian tunnel and associated canopy, track to the ramp at X end and ramp	150																																																												
	Placing and putting into operation of double reverse crossovers designed at X end and Y end	60																																																												
Execution of the CE installation according to the designed railway track system	120																																																													

- WORKS WHICH DO NOT AFFECT THE RAILWAY TRAFFIC
- WORKS WITH THE CLOSING OF TRACK I
- WORKS WITH THE CLOSING OF TRACK II
- WINTER MONTHS DURING WHICH NO WORKS ARE PERFORMED
- WORKS FOR THE ROUTE VARIANTS WHICH DO NOT AFFECT THE RAILWAY TRAFFIC