DETAILED EXECUTION GRAPH WITH THE MAIN WORKS FOR STATIONS AND TRAFFIC SECTIONS OF THE RAILWAY LINE BRAŞOV - SIGHIŞOARA

SECTION: VÂNĂTORI Y End - ALBEȘTI X End KM 273+481 - KM 275+951

CRT NO.		DURATIO N (DAYS)			DURATION (MONTHS)															YEAR IV																						
			I	II	ШГ	vIv	YEA		/III IX	хIх	XI	XII	I II	III	IV		AR I IVII		IX	x I x	I XII	ΙΙΙ	ПП	IV V	AR III VIIIV	III IX	X	XI XII	I	п ш	IV	V VI			IX X	XI	XII	I II		YEAR IV V		VIIVI
	Dismantling the existing bridge at km 273+693 Track II and building of new bridge including the embankment works	150																																								
	Dismantling the existing culverts; building of 4 new culverts	150																																								
track II	Dismantling and moving FO cables - TCF works associated with Track II	30																											\Box													
	Rehabilitationof Track II (LC1 + Embankment+Superstructure+ LC 2)	240						-														+							Н													
	BLI signaling works associated to track II	60										-										Ŧ							Н													
	Dismantling of existing bridge km 273+693 track I and building of new bridge including the protection works	120																				+																				
жІ	Dismantling the existing culverts; building 4 new culverts	150								+												+							Н													
	Unmounting and moving FO cables TCF works associated to Track I	30																				+																				
	Rehabilitation of Track I (LC1 + Embankments+Superstructure+ LC 2)	210						+		+												Ŧ							Н													
	BLI signaling works associated to track II	60			+	-	H	+	\perp	+	\square				\dashv	+						+											\square	7							+	
	Mounting the FO cable - and works for the railway telecommunication installations on the final location	120																																								

WORKS WHICH DO NOT AFFECT THE RAILWAY TRAFFIC

WORKS WITH THE CLOSING OF TRACK I

WORKS WITH THE CLOSING OF TRACK II

WINTER MONTHS DURING WHICH NO WORKS ARE PERFORMED