APPROVED,

Chief Inspector

PROGRAM FOR QUALITY CONTROL OF CONSTRUCTION WORKS

REHABILITATION OF BRASOV – SIMERIA RAILWAY LINE, COMPONENT OF THE IV PAN – EUROPEAN CORRIDOR FOR THE TRAIN TRAFFIC AT 160 KM/H SPEED

- BEIA HALT -

As beneficiary	
Represented by	
As designer	
Represented by	
As contractor	
Represented by	
According to Law no. 10/1995, HG no. 261/1994, HG no. 272/1994, HG no. 273/1994 ar he norms in force.	nd

Commonly agree upon this quality control program for construction works.

No.	Works to be controlled, checked or	Written document to be	Drawn up and	No. and
	accepted from quality point of view	concluded:	signed by:	date of
	that require written documents			concluded
		PV – report	I – Construction	document
		PVRC – quality	inspectorate	
		acceptance report	B – beneficiary	
		PVT – tracing report	E – contractor	
		CRM – register book	P – designer	

		for received materials		
0	1	2	3	4
Ι	PLATFORMS			
1.1	Survey of crossings for TCF, IE and TTR existing cables, not be destroyed and their right precast elements will be executed as a monolith to be able to encapsulate	P.V.	B.E.	
1.2	Teaching site - drawing new platforms, after project	P.V.T.	B.E.P.	
1.3	Execution of necessary excavation trenches	P.V.	B.E.G.	
1.4	Compaction of excavation bottom, leveling layer spreading for the necessary components	P.V.	B.E.	
1.5	Markingand mounting wall support elements type	P.V.T	B.E.	
1.6	Networks for installations, foundations of lighting columns, lamps, etc.	P.V.	B.E.	
1.7	Making and Spreading compacted fill layer of gravel and polyethylene film	P.V.	B.E.	
1.8	Checking installing prefabricated tiles on elements such wall support, the reinforcement in order to concrete each other to complete the monolith areas and level crossing	P.V.	B.E.	
1.9	Concreting of the platform tiles	P.V.	B.E.	
1.10	Taking-Over-DETERMINANT PHASE	P.V.	B.E.P.I.	

NOTE:

- Column 4 is to be filled in when the document provided in col. 2 is concluded.
 The contractor will notify in writing the other parties interested to participate with minimum 10 days before the date of checking.

3. During the objective acceptance, one copy of this program properly filled in will be attached to the Construction book.							
BENEFICIARY:	DESIGNER:	CONTRACTOR:					
AREX LIDER COMPANY							