



FAZA 1-2 / PHASE 1-2

FAZA 1

- Se curata si se pregateste terenul din amplasamentul podului;
- Se desprazeaza de obstacole, cabluri si conducte;
- Se traseaza radacinele culelor, pililor si pozitia coloanelor acestora;
- Se executa coloanele forate de 1,50m diametru si se fac incarcari;
- Se bat piliplanele ce vor alcatura incastru pentru fundatii;
- Se espade groplile de fundatie pentru radacinele culelor si pililor;
- Se realizeaza doua culi si 4 pile de cale ferata dubla;
- Se realizeaza umplutura din spatele culelor, drenul si recordurile cu terasamente;
- Se scoad piliplanele;

FAZA 2

- Se realizeaza canalul de traversare al Oltului prin deschidere 4 si 5;
- Se realizeaza platfrome pe deschiderile 2 si 3;
- Se monteaza palele in dreptul joaielor la tablerele 1,2 si 3;
- Se monteaza pe pale tablere;
- Se coboara tablerele pe rezame definitive;
- Se demonstreaza palele;
- Se armaza, se cofreaza si se betoneaza curvile la deschiderile 1,2 si 3;
- Se realizeaza hidroizolatia la deschiderile 1,2 si 3;
- Se realizeaza umplutura din spatele culelor, drenul si recordurile cu terasamente;
- Se scoad palele;

STAGE 1

- The ground will be cleaned and prepared in the bridge location;
- Any hindrances, cables and pipes will be removed;
- The roots of abutments and of piles will be traced as well as the position of the different columns;
- The drilled columns of 1.50m diameter will be built and tests will be performed;
- The foundation holes will be excavated for the roots of abutments and of piles;
- The sheet piles will be driven to form the enclosures for foundations;
- The two abutments and 4 double-track piles will be also built;
- The drainage and the embankments, the drain and the connections with the embankment will be carried out;
- The sheet piles will be removed;

STAGE 2

- The crossing channel for Olt River will be built through the spans 4 and 5;
- The platform will be built on the spans 2 and 3;
- The bents will be mounted near the joints for the decks 1, 2 and 3;
- The decks will be mounted on the bents;
- The decks will be lowered on the final supports;
- The bents will be demolished;
- The boxes will be reinforced, moulded and concreted for the spans 1,2 and 3;
- The waterproofing system will be built for the spans 1,2 and 3;
- The track will be ballasted and the track will be built on the concrete sleepers with 60 type rail;
- The electric insulation of the bridge on both lines will be carried out by connection to an earth plate with value of 4Ω;

FAZA 3

- Se realizeaza canalul de traversare al Oltului prin deschiderile 2 si 3;
- Se realizeaza platfrome pe deschiderile 4 si 5;
- Se monteaza palele in dreptul joaielor la tablerele 4 si 5;
- Se monteaza pe pale tablere;
- Se coboara tablerele pe rezame definitive;
- Se demonteaza palele;
- Se armaza, se cofreaza si se betoneaza curvile la deschiderile 4 si 5;
- Se realizeaza hidroizolatia la deschiderile 4 si 5;
- Se executa acoperirea de rost spre culi si intru tablere;
- Se betoneaza curvile si se realizeaza casela pe traversa de beton cu sisa tip 60;
- Se realizeaza electroizolarea podului pe ambele linii , prin legarea la o priza de impantare cu valoarea de 4Ω;

FAZA 4

- Se excavaza platforma din albie si se bariera canalul de deviere pentru a se relua cursul initial al Oltului;

STAGE 3

- The crossing channel for Olt River will be built through the spans 2 and 3;
- The platform will be built on the spans 4 and 5;
- The bents will be mounted near the joints for the decks 4 and 5;
- The decks will be mounted on the bents;
- The decks will be lowered on the final supports;
- The bents will be demolished;
- The boxes will be reinforced, moulded and concreted for the spans 4 and 5;
- The waterproofing system will be built for the spans 4 and 5;
- The track towards the abutments and between the decks will be covered;
- The track will be ballasted and the track will be built on the concrete sleepers with 60 type rail;
- The electric insulation of the bridge on both lines will be carried out by connection to an earth plate with value of 4Ω;

STAGE 4

- The platform in the riverbed will be excavated and the deviation channel will be blocked to return to the initial course of Olt River;

FAZA 5

- Se monteaza culi;
- Se monteaza linii de contact si se pune sub tensiune;
- Se deschide circulatia alternativ, pe cate o linie, in functie de tehnologie de racordare a linilor de pe pod la teraseamentul existent;
- Se deschide circulatia cu viteza de 50km/h si se ridica restrictia de viteza in trepte conform instructiunilor in vigoare;

FAZA 6

Sub circuitele feroviare pe ambele linii proiectate.

- Se dezafectaza platfromele de montaj si organizarea de sarcini si se reda terenurile ocupate temporar circuitului initial;
- Dupa atingerea tonajului de stabilitate se executa culi fara ponte pe ambele linii si circuitele feroviare se efectueaza la viteza protejata;

STAGE 5

- The track will be mounted;
- The contact line will be mounted and put under voltage;
- The traffic will be opened in an alternating mode, on each railway line, depending on the technology to link the lines on the bridge with the existing embankment;
- The traffic will be opened at 50km/h speed and the speed restriction will be removed with speed steps, according to the railway instructions in force;

STAGE 6

Under railway traffic on both designed lines

- The mounting platforms and the site organization will be closed down and the temporarily occupied lands will be restored to the initial destination;
- After reaching the stability tonnage, the jointless track will be built on both lines and the railway traffic will run at the designed speed;

CODIFICAȚIE / CODIFICATION SYSTEM

Scara / Scale 1:500

LOT / LOT Nr./No 01/01

E A 5 1 0 1 C 0 8 D X P V 0 1 5 0 0 9 0

1000x420=0.42mp

<p