

**APPROVED,**  
**Chief Inspector**

**PROGRAM FOR QUALITY CONTROL  
OF CONSTRUCTION WORKS**

**REHABILITATION OF BRASOV – SIMERIA RAILWAY LINE, COMPONENT OF THE IV  
PAN – EUROPEAN CORRIDOR FOR THE TRAIN TRAFFIC AT 160 KM/H SPEED**

- ORMENIS HALT -

As beneficiary.....

- Represented by.....

As designer .....**AREX LIDER COMPANY**

- Represented by.....

As contractor.....

- Represented by.....

According to Law no. 10/1995, HG no. 261/1994, HG no. 272/1994, HG no. 273/1994 and the norms in force.

Commonly agree upon this quality control program for construction works.

<b>No.</b>	<b>Works to be controlled, checked or accepted from quality point of view that require written documents</b>	<b>Written document to be concluded:</b>	<b>Drawn up and signed by:</b>	<b>No. and date of concluded document</b>
		<b>PV</b> – report	<b>I</b> – Construction inspectorate	
		<b>PVRC</b> – quality acceptance report	<b>B</b> – beneficiary	
		<b>PVT</b> – tracing report	<b>E</b> – contractor	
		<b>CRM</b> – register book	<b>P</b> – designer	

		for received materials		
<b>0</b>	<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>
<i>I</i>	PLATFORMS			
1.1	Survey of crossings for TCF, IE and TTR existing cables, not be destroyed and their right precast elements will be executed as a monolith to be able to encapsulate	P.V.	B.E.	
1.2	Teaching site - drawing new platforms, after project	P.V.T.	B.E.P.	
1.3	Execution of necessary excavation trenches	P.V.	B.E.G.	
1.4	Compaction of excavation bottom, leveling layer spreading for the necessary components	P.V.	B.E.	
1.5	Marking and mounting wall support elements type	P.V.T	B.E.	
1.6	Networks for installations, foundations of lighting columns, lamps, etc.	P.V.	B.E.	
1.7	Making and Spreading compacted fill layer of gravel and polyethylene film	P.V.	B.E.	
1.8	Checking installing prefabricated tiles on elements such wall support, the reinforcement in order to concrete each other to complete the monolith areas and level crossing	P.V.	B.E.	
1.9	Concreting of the platform tiles	P.V.	B.E.	
1.10	Taking-Over-DETERMINANT PHASE	P.V.	B.E.P.I.	

NOTE:

1. Column 4 is to be filled in when the document provided in col. 2 is concluded.
2. The contractor will notify in writing the other parties interested to participate with minimum 10 days before the date of checking.

3. During the objective acceptance, one copy of this program properly filled in will be attached to the Construction book.

**BENEFICIARY:**

**DESIGNER:**

**CONTRACTOR:**

**AREX LIDER COMPANY**