DETAILED EXECUTION GRAPH WITH THE MAIN WORKS FROM THE STATION AND ON THE CIRCULATION INTERVALS OF THE RAILWAY LINE BRAŞOV - SIGHIŞOARA

BRAŞOV STATION
KM 170+296 - KM 172+100

CRT. NO.	CATEGORIES OF WORKS	DURATION (DAYS)	DURATION (MONTHS)
			YEAR I: I II III IV V VI VII VIII IX X XI XII; YEAR II: I II III IV V VI VII VIII IX X XI XII; YEAR III: I II III IV V VI VII VIII IX X XI XII; YEAR IV: I II III IV V VI VII VIII IX X XI XII; YEAR V: I II III IV V VI VII VIII
	Unmounting and moving CE cables - works associated with tracks 7 and 8 of the station	30	
	Rehabilitation of track 7 and track 8 (LC1 + Embankments+Superstructure+ LC2) tracks 7 and 8 shall be closed.	150	
	Rehabilitation of platform for tracks 7-8 and 6-7 (the half associated with track 7), including canopies, pedestrian level crossing	150	
	Unmounting and moving CE cables - works associated with tracks - works associated with tracks 5 and 6 of the station	30	
	Rehabilitation of track 5 and track 6 (LC1 + Embankments + Superstructures + LC 2) tracks 5 and 6 are closing	150	
	Rehabilitation of platforms tracks IV-5 (the half associated with track 5), 5- 6 and 6-7 (the half associated to track 6), including canopies, pedestrian level crossing and rehabilitation of the existing pedestrian tunnel	150	
	Rehabilitation of End X and End Y railway protected zones, freight transit access group and technical group of passengers access lines, in partial enclosures and circulation breaks so that the necessary circulation and operational capacities are ensured	120	
Thread I	Rehabilitation of direct track IV - Track I and corresponding railway machines by closing the Station track IV and in partial enclosures and traffic breaks so that the necessary traffic and operational capacities are ensured	240	
Thread I	Rehabilitation of platform for tracks IV-5 (the half assocciated with track IV), including canopies, pedestrian level crossing and rehabilitation of existing pedestrian tunnel	120	
Thread II	Rehabilitation of the direct track III - Track II, and tracks 1, 2 and the associated railway turnouts by closing tracks 1, 2, III of the Station and in partial enclosures and traffic breaks so that the circulation on the track to Fagaras is ensured	270	
Thread II	Rehabilitation of platforms for tracks 1 and 2-III, including canopies, pedestrian level crossing and rehabilitation of existing pedestrian tunnel	180	
	Adaptation of the CE instalation to the modifications of the existing raiwlay track system and putting into operation according to the new configuration.	60	

WORKS WHICH DO NOT AFFECT THE RAILWAY TRAFFIC

WORKS WITH CLOSING OF TRACK I

WORKS WITH CLOSING OF TRACK II

WINTER MONTHS DURING WHICH NO WORKS ARE PERFORMED