DETAILED EXECUTION GRAPH WITH THE MAIN WORKS FOR STATIONS AND TRAFFIC SECTIONS
OF THE RAILWAY LINE BRAŞOV - SIGHIŞOARA

ALBEŞTI TÂRNAVA STATION
KM 275+951- KM 278+531

CRT NO.	CATEGORIES OF WORKS	DURATION (DAYS)	DURATION (MONTHS)
Track I	Unmounting and moving CED cables on unaffected works site	30	
	Dismantling of existing culvert km 276+877 and building of new C3 culvert	150	
	Dismantling of existing bridges km 276+375 and km 277+798 and building of two new bridges including the associated embankments	150	
	Rehabilitation of Track I track II and track 1 deviation (LC1 + Embankments+Superstructure+ LC 2)	180	
	Execution of wide platform tracks 1-II, pedestrian tunnel associated with Track I and tunnel access staircases	180	
	Construction of passenger building platform, canopies and repair works for the existing building	150	
Track II	Dismantling of existing culvert km 276+877 and building of new C3 culvert	120	
	Dismantling of existing bridges km 276+375 and km 277+798 and construction of two new bridges including the associated embankment works	150	
	Rehabilitation Track II, direct track III and tracks 4,5 deviation (LC1 + Embankments+Superstructure+ LC 2)	150	
	Building of pedestrian tunnel associated with Track II and of tunnel access staircases including canopies	150	
	Reconstruction of track 5 ramp and rehabilitation of existing pedestrian passage way	120	
	Execution of CE installation according to the designed track dispositions	90	

YEAR I: I II III IV V VI VII VIII IX X XI XII
YEAR II: I II III IV V VI VII VIII IX X XI XII
YEAR III: I II III IV V VI VII VIII IX X XI XII
YEAR IV: I II III IV V VI VII VIII IX X XI XII
YEAR V: I II III IV V VI VII VIII

WORKS WHICH DO NOT AFFECT THE RAILWAY TRAFFIC

WORKS WITH THE CLOSING OF TRACK I

WORKS WITH THE CLOSING OF TRACK II

WINTER MONTHS DURING WHICH NO WORKS ARE PERFORMED