PLACA DE RACORDARE PREFABRICATA — PRECAST TRANSITION SLABS

Sc. 1:20

SECTIUNE A – A — SECTION A – A



SECTIUNE C – C



SECTIUNE B – B
SECTION B – B





MASURATOAREA ARMATURII PENTRU O PLACA L=5.00m (Reinforcement extract for a slab L=5.00m)

M	ø mm	n buc	L ml	PC52 ø16	OB37 ø10	OB37 ø14
1	16	6	4.95	29.70		
1'	16	5	2.95	14.75		
2	10	6	4.95		29.70	
3	10	40	1.00		40.00	
4	14	4	1.30			5.20
5	10	8	1.10		8.80	
LUNGIMI/ø LENGTHS/ø				44.45	78.50	5.20
MASA WEIGHT (kg/m)				1.579	0.617	1.208
MASA/ø WEIGHT (kg)				70.20	48.50	6.30

TOTAL : PC 52 70.20kgx14buc.=985kg
OB 37 54.80kgx14buc.=7672kg

DETALIU ASEZARE PLACI DE RACORDARE

Sc. 1:50



DETALIU DISPUNERE PLACI DE RACORDARE

Sc. 1:50



GRINDA DE REZEMARE MONOLITA — CAST IN PLACE BEARING BEAM

Sc. 1:20

SECTIUNE D – D — SECTION D – D



SECTIUNE E – E



MASURATOAREA ARMATURII PENTRU O GRINDA DE REZEMARE (Reinforcement extract for a bearing beam)

M	ø [mm]	n [buc.]	L [m]	PC52 ø16	OB37 ø10
6	16	5	8.00	40.00	
7	10	7	7.85		54.95
8	10	32	1.45		46.40
Total lungimi pe diametru				40.00	101.35
Masa pe metru				1.578	0.617
Masa pe diametru				64.00	62.50
TOTAL [kg]				64.00	62.50

TOTAL : PC 52 64.00kgx2buc.=128kg
OB 37 62.50kgx2buc.=125kg

Tolerante admise la dimensiunile de baza :

Lungime placa:	±50mm
Latime placa:	±12.5mm
Grosime placa:	±6mm
Planeitate placa:	±10mm

Admited tolerances to the given dimension :

Slab length:	±50mm
Slab width:	±12.5mm
Slab thickness:	±6mm
Plane slab:	+10mm

Clasa beton:	C25/30
Clasa de expunere:	XC1
Impermeabilitate:	P_8^{10}
Gelivitate:	G100
Ciment:	CEM II A–S 32.5R
Dimensiune maxima agregate:	16mm
Valoare maxima A/C:	0.50
Clasa de tasare:	S2
Armaturi:	OB37; PC52

Concrete class:	C25/30
Exposure class:	XC1
Impermeability:	P_8^{10}
Frost cleftness:	G100
Cement:	CEM II A–S 32.5R
Maximun aggregate dimension:	16mm
Maximum value A/C:	0.50
Setting class:	S2
Reinforcement:	OB37; PC52

This drawing is forbidden to be copied, lent or used in other purposes than those previously approved by AMEX Sibiu Company as its owner.
Se interzice copierea, difuzarea, folosirea/utilizarea sau utilizarea in alte scopuri, fara permisiunea AMEX Sibiu Company ca proprietar al desenului.

GUVERNUL ROMANIEI ROMANIAN GOVERNMENT
PROIECT FINANTAT DE UNIUNEA EUROPEANA EUROPEAN UNION FINANCED PROJECT

C.N.C.F. "C.F.R." - S.A.
CLIENT / CLIENT

SUBCONTRACTANT / SUBCONTRACTOR

Proiectat / Designed	Proiectant / Project manager	R. Ukasz	
Aprobat / Approved	Coordonator Proiectare / Technical Coordinator	C. Gambelli	
Verificat / Checked	Coordonator Proiectare / Check by Expert	V. Kalliromitis	
Intocmit / Elaborated	Proiectant / Designer	Ionela Ungureanu	02.2012

Reabilitarea liniei de cale ferata Brasov – Simeria, parte componenta a coridorului IV Pan European, pentru circulatia la trenurilor cu viteza maxim à de 160 km/h.
Tronsonul : Brasov – Sighisoara
Rehabilitation of the railway line Brasov – Simeria, component Part of the IV Pan-European Corridor, for the trains circulation with maximum speed of 160 km/h.
Section : Brasov – Sighisoara

Proiect/Project 2004/RO/16/P/PA/003
Faza / Phase: P.Th. / T.D.

Denumire desen / Drawing Title :
STATIA / STATION FELDIOARA
PASAJ SUPERIOR / OVER PASS - KM 191+938.00
PLAN PLACA DE RACORDARE L=5,00m /CONNECTION BOARD PLAN

Codificare / Codification System: BRBH BH B 07 BB PA 00 4 1 010 0