Foraje geotehnice/ *Geotehnical borhole*
Pasaj pe bretea peste DX (nod 4) la km 56+330 /
Bridge on betl over DX (junction 4) at km 56+330

Foraj nr: Fd585274

Scara 1:100

Adancime m	Descrierea Litologica	Coloana stratigrafica	Adancime (m)	Grosime (m)	% Recuperaj	% RQD	Probe Netulburate m	Probe Tulburate m	Adancime SPT m	Piezometru si nivelul Apei m	Coloana de Tubaj m
	Sol vegetal		1.00	1.00	100						
2.0	Argila, cafeniu inchisa, vartoasa		3.00	2.00	100		PNT1 2.70 PNT2 2.85				
4.0	Argila prafoasa, cafeniu inchisa cu intercalatii galbui si cenusii		4.00	1.00	100						
6.0	Argila, cafeniu galbuie, plastica		6.00	2.00	100		PNT3 5.70 PNT4 5.85				
8.0											
10.0											
12.0											
14.0											
16.0											
18.0											
20.0											

IORDĂNESCU CONSTANTIN * VERIFICATOR PROIECTE * INGINER ROMANIA MLPAT NR: 213 A4, B2, D2

Scara 1:100 | Intocmit: Lacatus Gheorghe | Verificat: Ing. Marius Mantulescu | Pag.1/1

PROIECTANT / *DESIGNER:*
S.C. CONSITRANS S.R.L.

UNIUNEA EUROPEANĂ
PROIECT CO-FINANTAT DIN FONDUL DE COEZIUNE, PRIN PROGRAMUL OPERATIONAL INFRASTRUCTURĂ MARE /
PROJECT CO-FINANCED FROM THE COHESION FUND, THROUGH THE LARGE INFRASTRUCTURE OPERATIONAL PROGRAM

Instrumente Structurale 2014-2020

BENEFICIAR / *BENEFICIARY:*
MUNICIPIUL ARAD, MUNICIPIUL ORADEA, CONSILIUL JUDETEAN ARAD, CONSILIUL JUDETEAN BIHOR
CNAIR

INVESTITIA / *INVESTMENT:*
ACTUALIZARE/COMPLETARE/REVIZUIRE (S.F. + P.A.C. + P.O.E + P.T.E.) "DRUM EXPRES ARAD ORADEA"
ACTUALIZATION/COMPLETION (S.F. + P.A.C. + P.O.E + P.T.E.) "EXPRESS ROAD ARAD ORADEA"

FAZA PROIECTARE / *DESIGN STAGE:*
PROIECT TEHNIC DE EXECUTIE / *EXECUTION TECHNICAL PROJECT*

Contract /*Contract:*	Data / *Date:*	Scara /*Scale:*
14724/01.07.2021	11.2023	1:50
Proiect /*Project no.:* 001/2021		1:20

FUNCTIA / *POSITION:*	NUME / *NAME:*	SEMNATURA / *SIGNATURE:*
COORDONATOR DE PROIECT/ *PROJECT MANAGER*	ing. S. VEACESLAV	
SEF PROIECT SPECIALITATE / *TEAM LEADER*	ing. D. COVELTIR	
PROIECTAT / *DESIGNER:*	ing. V. URDAREANU	
VERIFICAT / *INTERNAL CHECKER:*	ing. D. COVELTIR	

Titlu plansa / *Drawing title:*
Foraje geotehnice/
Geotehnical Borhole
Pasaj pe bretea peste DX (nod 4) la km 56+330
Bridge on betl over DX (junction 4) at km 56+330

LUCRARI DE POD / *BRIDGE WORKS*

Cod plansa / *Drawing code:*
CST-0121-PTE-0-DX-**02-P35-DGF-01-R00**

REV/ *REV.*	DATA/ *DATE:*	DETALII REVIZIE / *REVISION DETAILS:*	PROIECTAT / *DESIGNER:*
R00	11.2023	P.T.E.	Consitrans