DETAILED EXECUTION GRAPH WITH THE MAIN WORKS FOR STATIONS AND TRAFFIC SECTIONS OF THE RAILWAY LINE BRAŞOV - SIGHIŞOARA

SIGHIŞOARA STATION KM 280+718 - KM 282+842

CRT	GATEGORIES OF WORKS	DURATION			DURATION (MONTHS) YEAR II YEAR III															YEAR IV																							
NO.	CATEGORIES OF WORKS	(DAYS)	I	II	ШГ	v v			/III D	X X	XI	XII 1	I II	III	IV		AR I		IX D	X X	XII	I]	II III	IV		AR II I VII	X X	XI	XII	I II	III	IV V				X X	XI	XII	I I		YEAR IV V		I VII V
	Unmounting and moving CE cables - works associated with Track II, track 1 and direct track II	30				Ŧ						+							+			-																	+			+	+
ıck II	Rehabilitation of track 1 and direct track II (Track II) (LC1 + Embankments+Superstructure+ LC 2) including bridge rehabilitation km 281+066 track II	180				-		_											-			-					-												+			+	\mp
Tra	Dismantling of warehouses, extension of track 1 platform and completion of wide platform tracks II-III (the half associated with direct track II), including canopies and rehabilitation of the associated pedestrian tunnel	150										_																															
	Unmounting and moving of CE cables - works associated to Track I, tracks III, 4 and 5	30				Ŧ		+	+	-		_			+				+			+							+			+			-				+				\mp
ıck I	Rehabilitation of tracks III (Track I), 4 and 5 (LC1+Embankments+Superstructure+LC 2) including the rehabilitation of the bridge km 281+066 Track I	180																																					1				
Tra	Completion of wide platform tracks II-III (the half associated to direct track III), including canopies and rehabilitation of the associated pedestrian tunnel	150																																									\blacksquare
	Platforms between tracks III-4 and 4-5	60										+										+							_										+				\mathbf{H}
	Rehabilitation of tracks 6 and 7 (Embankments+Superstructure+LC)	120				+		-				+																														-	+
	Rehabilitation of tracks to the shed and of track 9 (Embankments+Superstructure+LC)	150			+	+		+		+	H	+							+			+			-					+		+	+		+		-		+			+	\mp



WORKS WITH THE CLOSING OF TRACK I

WORKS WITH THE CLOSING OF TRACK II

WINTER MONTHS DURING WHICH NO WORKS ARE PERFORMED