## DETAILED EXECUTION GRAPH WITH THE MAIN WORKS FOR STATIONS AND TRAFFIC SECTIONS OF THE RAILWAY LINE BRAŞOV - SIGHIŞOARA

## STUPINI INTERVAL, Y END - BOD X END KM 177+562 - KM 182+115

CRT	CATEGORIES OF WORKS	DURATION		YEAR I													YEAR II								DURATION (MONTHS) YEAR III									Τ	YEAR IV										YEAR V				
NO.		(DAYS)	I	II	III	IV					IX	X	XI X	KII :	I I	II II	I IV				/III D	ΧX	XI	XII	ΙI	I III	IV				IX	X X	XI XI	ΙΙ	II	III	IV \				IX Z	X XI	XII	I	ПП			VI V	II VII
	Dismantling of existing bridge track I km 179+087 and building new bridge D= $45 \text{ m}$	150												+	+				-	+				+	+		H					+					+			1								$\top$	$\mp$
ck I	Unmounting and moving FO cables - TCF works associated with Track I	15												+						+												+								-								$\blacksquare$	$\mp$
Tra(	Rehabilitation of Track I (LC1 + Embankments + Superstructure + LC 2)	120												$\mp$	+					+												+								+								$\mp$	$\mp$
	BLI signaling works associated with Track I	45												+						+							$\Box$					_																+	+
	Dismantling of existing bridge at km 179+087 track II and building of new bridge D= $45 \text{ m}$	150												+						+							$\blacksquare$					+																+	$\pm$
	Unmounting and moving FO cables - TCF works associated with Track II	30		H										$\mp$	+									+	Ŧ		H																	_				+	$\mp$
Frack II	Rehabilitation of Track II (LC1 + Embankments + Superstructure + LC2)	120												+						+							$\Box$					+								-								$\blacksquare$	$\pm$
	Embankment protection works - ensuring water drainage bridge km 179+087	90		F										+	+					1				+	+		H					1					-			1								$\mp$	$\mp$
	BLI signaling works associated with Track I	45												-						+							$\Box$																					+	+
	Mounting of FO cable - and works for the railway telecommunication installations on the final location	120												+	+		F			7									-								+											$\mp$	Ŧ

WORKS WHICH DO NOT AFFECT THE RAILWAY TRAFFIC

WORKS WITH THE CLOSING OF TRACK I

WORKS WITH THE CLOSING OF TRACK II

WINTER MONTHS DURING WHICH NO WORKS ARE PERFORMED